



Street Repair Project – South of SW 29th St between SW MacVicar Ave and Burlingame Rd

City of Topeka Street Improvement
 Project No. T-841040.09

PROJECT CONTACT INFORMATION

Bettis Asphalt & Construction, Inc.

Project Manager
 Mark Bettis
 Ph: 235-8444

City of Topeka

Project Manager
 Darrin Coffland
 Ph: 368-0125

City of Topeka

Public Works Communications
 David Bevins
 Ph: 368-1642

Engineering Consultant

SBB Engineering, LLC
 Jeff Laubach, PE
 Ph: 215-8630

Onsite Inspection

Finney & Turnipseed
 Joe Harrington
 Ph: 212-1592

Project Funded by City of Topeka
 Citywide Half-Cent Sales Tax



PROJECT SCOPE:

MILL AND OVERLAY WITH SOME AREAS OF FULL DEPTH ASPHALT REPLACEMENT

Construction Sequence

- Contractor shall notify adjacent property owners at least 48 hours in advance prior to beginning operations in the affected areas.
- Contractor to perform areas of Full Depth Patching. Streets will be closed to through traffic during Full Depth Patching, but open to local traffic for residents to access their homes. Contractor to notify residents for time periods they may not have vehicular access to their driveway if Full Depth Patching is adjacent to homeowner's driveway.
- After all patching is completed the street will be milled (removing top 2"). Milling operations will occur during the day, and Contractor to notify residents for time periods they may not have vehicular access to their driveways.
- A 2" Asphalt Overlay to be placed after street is milled. Overlay operations will occur during the day, and Contractor to notify residents for time periods they may not have vehicular access to their driveways.