SIGNAL CABLE & WIRING LEGEND

SIGNAL	LIGHTS	CABLE	COND.	CABLE	CONDUCTOR

CONDUIT INSTALLATION

TO	FROM	DIST.	SIZE

CONDUIT FROM POLE OR PEDESTAL BASE TO FIRST SERVICE BOX CAN BE REPLACED WITH 2" PVC SCHEDULE 40.
ALL SIGNAL HEADS TO HAVE 1-5/c#14AWG PULLED TO EACH FROM BASE.
ALL 4 SECTION SIGNALS TO HAVE 1-7/c#14AWG PULLED TO EACH FROM BASE.
ALL PUSH BUTTONS TO HAVE 1-2/c#14AWG PULLED TO EACH FROM BASE.

BILL OF STREET NAME SIGNS

LEGEND	SIZE	QUANITY

STREET NAME SIGN DETAIL (TYPICAL)



PHASE DIAGRAM



SIGNAL PHASING & TIMING

PHASE	1	2	3	4	5	6	7	8
MAX 1								
WALK								
FLASHING DW								
MAX INITIAL								
MIN GREEN								
PASSAGE								
YELLOW								
RED CLEAR								

NO.	DATE:	REVISION	BY:	APP'D
2	01-14-08	CHANGE SHEET LAYOUT	KP	LGV
1	02/10/04	ADD SIGN INFORMATION TO SHEET	KP	LGV

APP'D BY: Linda W. Dos

TOPEKA Public Works
ENGINEERING
620 SE MADISON STREET · 2nd FLR. • TOPEKA, KS 66607
Phone: (785) 368-3542 • Fax: (785) 368-3591

STANDARD DETAILS

WIRING, TIMING & STREET NAME SIGNS

DATE:
PAGE: OF
DRAWING: DT-100
PROJ.